

Weekly Construction Progress Report #17

Period: 2/26/12 through 3/3/12

Project Work Performed:

- Continued interim construction survey staking to identify subgrade elevations
- Continued bank stabilization activities located on adjacent PBA Interim Channel banks.
- Continued the excavation, loading, hauling and stockpiling of slag material within the PBA Interim Channel.
- Completed emergency response activities associated with the City of El Paso sanitary storm sewer.
- Continued compliance monitoring including air monitoring, weather monitoring, SWPPP monitoring and fugitive dust monitoring.

Work Projected Next Week:

- Continue interim construction survey staking to identify subgrade elevations.
- Continue bank stabilization activities located on adjacent PBA Interim Channel banks.
- Continue the excavation, loading, hauling and stockpiling of slag material within the PBA Interim Channel.
- Continue the cleanup activities associated with the City of El Paso sanitary storm sewer.
- Continue compliance monitoring including air monitoring, weather monitoring, SWPPP monitoring and fugitive dust monitoring.

Former ASARCO Smelter Facility

Category 1 Landfill Construction

El Paso, TX



Loading targeted slag materials from within the PBA Interim Channel



Slag excavation activities within the PBA Interim Channel



Bank stabilization activities located on adjacent PBA Interim Channel banks

Weekly Construction Progress Report #17 (Continued)

Period: 2/26/12 through 3/3/12


Action Items/Safety:

- Loss Prevention System (LPS) tools
 - Loss Prevention Observation (LPO) – 2 (30)
 - Job Safety Analysis (JSAs) – 0 (4)
 - Near Loss – 0 (4)
 - Minor Equipment Damage – 0 (3)
 - Incidents – 1 (2)
 - Stop Work Authority 0 – (3)



Ripping of slag material within the PBA Interim Channel.

Prepared by EJ Suardini, March 5, 2012



Progress Legend

**Blue – (Complete)
Excavation of Slag**

**Green – (Complete)
Excavation of Impacted soil
beneath Slag**

Red – Mass Excavation Activity

**Red (Hatch) – Current Work
Area**

**Orange – Removed
Sanitary/Storm Sewer Piping**

Estimated Weekly Volume

	Estimated Quantity of Slag Removed (Tons)	Estimated Quantity of Mass Excavation (Tons)*	Estimated Quantity of Toe Berm Material Installed (Tons)	Estimated Quantity of Subgrade Prepared (Tons)
Weekly Total	22,520	0	0	0
Total to Date	200,987	182,123	0	0

*Quantity includes the excavation of soil impacted material beneath slag.