

Weekly Construction Progress Report #19

Period: 3/11/12 through 3/17/12

Project Work Performed:

- Continued interim construction survey staking to identify subgrade elevations
- Completed bank stabilization activities located on adjacent PBA Interim Channel banks.
- Continued the excavation, loading, hauling and stockpiling of slag material within the PBA Interim Channel.
- Began the excavation of impacted soil beneath slag material from within the PBA Interim Channel
- Completed the cleanup activities associated with the City of El Paso sanitary storm sewer.
- Continued the construction of an earthen buttress along the railroad bridge located in the southeast corner of the Interim Channel.
- Continued compliance monitoring including air monitoring, weather monitoring, SWPPP monitoring and fugitive dust monitoring.

Work Projected Next Week:

- Continue interim construction survey staking to identify subgrade elevations.
- Continue the excavation, loading, hauling and stockpiling of slag material within the PBA Interim Channel.
- Continue the excavation of impacted soil beneath slag material from within the PBA Interim Channel.
- Complete the construction of an earthen buttress along the railroad bridge located in the southeast corner of the Interim Channel
- Continue compliance monitoring including air monitoring, weather monitoring, SWPPP monitoring and fugitive dust monitoring.



Excavation activities within the PBA Interim Channel



Loading of slag material within the PBA Interim Channel



Construction of a temporary earthen buttress within the PBA Interim Channel

Weekly Construction Progress Report #19 (Continued)

Period: 3/11/12 through 3/17/12

Action Items/Safety:

- Loss Prevention System (LPS) tools
 - Loss Prevention Observation (LPO) – 2 (34)
 - Job Safety Analysis (JSAs) – 0 (4)
 - Near Loss – 0 (4)
 - Minor Equipment Damage – 0 (3)
 - Incidents – 0 (2)
 - Stop Work Authority – (3)



Prepared by EJ Suardini, March 22, 2012



Applying water for fugitive dust control within the PBA Interim Channel

Progress Legend

Blue - (Complete)
Excavation of Slag

Green -
Excavation of Impacted soil
beneath Slag

Red - Mass Excavation Activity

Red (Hatch) - Current Work
Area

Orange - Removed
Sanitary/Storm Sewer Piping

Purple - Earthen Buttress

Estimated Weekly Volume

	Estimated Quantity of Slag Removed (Tons)	Estimated Quantity of Mass Excavation (Tons)*	Estimated Quantity of Toe Berm Material Installed (Tons)	Estimated Quantity of Subgrade Prepared (Tons)
Weekly Total	19,400	8,040	0	0
Total to Date	240,587	190,163	0	0

*Quantity includes the excavation of soil impacted material beneath slag.