

Weekly Construction Progress Report #7

Period: 12/11/11 through 12/17/11

Project Work Performed:

- Continued the excavation, loading, hauling and stockpiling of targeted mass excavation materials.
- Continued breaking dense rock layers with the excavator equipped with a hydraulic breaker in areas the large dozer could not rip through the material.
- Continued stockpile management activities to allow for maximum stockpile volumes.
- Continued interim construction survey staking to identify final subgrade elevations.
- Continued compliance monitoring including air monitoring, weather monitoring, SWPPP monitoring and fugitive dust monitoring.

Work Projected Next Week:

- Continue the excavation, loading, hauling and stockpiling of targeted mass excavation materials.
- Continue sizing large sandstone pieces with an excavator equipped with a hydraulic breaker to all for loading, hauling and stockpiling activities.
- Continue breaking dense rock layers with the excavator equipped with a hydraulic breaker in areas the large dozer could not rip through the material
- Continue interim construction survey staking to identify subgrade elevations
- Continue compliance monitoring including air monitoring, weather monitoring, SWPPP monitoring and fugitive dust monitoring.
- Category 1 Landfill activities will be suspended December 23rd through January 1st due to the holidays.

Former ASARCO Smelter Facility

Category 1 Landfill Construction

El Paso, TX



Loading targeted mass excavation materials from within the Category 1 Landfill footprint.



Excavation activities within the Category 1 Landfill footprint.



Breaking activities within the Category 1 Landfill footprint using a hydraulic breaker attachment and excavator.

Weekly Construction Progress Report #7 (Continued)


Period: 12/11/11 through 12/17/11

Action Items/Safety:

- Loss Prevention System (LPS) tools
 - Loss Prevention Observation (LPO) – 2 (11)
 - Job Safety Analysis (JSAs) – 0 (3)
 - Near Loss – 0 (2)
 - Minor Equipment Damage – 1 (3)
 - Incidents – 0 (1)
 - Stop Work Authority 0 – (2)



Prepared by EJ Suardini, December 20, 2011



Dust control activities in and around the stockpile area.

Progress Legend

**Blue – (Complete)
Excavation of Slag**

**Green – (Complete)
Excavation of Impacted soil
beneath Slag**

Red – Mass Excavation Activity

Estimated Weekly Volume

	Estimated Quantity of Slag Removed (Tons)	Estimated Quantity of Mass Excavation (Tons)*	Estimated Quantity of Toe Berm Material Installed (Tons)	Estimated Quantity of Subgrade Prepared (Tons)
Weekly Total	0	34,781	0	0
Total to Date	26,835	117,683	0	0

***Quantity includes the excavation of soil impacted material beneath slag.**