

Implementation Schedule	RAP Worksheet 6.0 WS6.0 - Page 1 of 2	
	ID No.: SWR No. 31235	Report Date: August 2016

Document the proposed schedule for implementing the response action. Include all major response action activities through the life of the project, including all removal, decontamination, and control actions, component installations, O&M, monitoring, and post-response action care activities.

Implementation of Response Action (specify component or action)	Start	Finish	Duration
Recovery, Demolition, and Disposal of Smelter Equipment and Facilities	04/2011	10/2013	30 months
Installation of Stormwater Control Gabions (East Mountain AA)	10/2012	11/2012	1 month
Construction Cell 4 (excavation, liner installation, filling and slope ET cover)	11/2011	11/2016	60 months
East Category I Material Removal and Placement in Cell 4	08/2013	11/2013	3 months
East Property Category II Material Removal	02/2014	09/2014	7 months
PCB Soil Removal at Powerhouse (Pond 5/6 Arroyo AA)	04/2014	07/2014	3 months
Lower PBA Channel Regrading and Liner Installation	05/2014	09/2014	4 months
East Property Category II Area Clayey Soil Cover Installation	09/2016	11/2016	2 months
Installation of PRBs in PBA	09/2012	10/2012	1 month
Installation of GHB Extraction System on East Property (EP-163)	01/2014	07/2014	6 months
Fines Pile Grading and Capping	10/2014	10/2016	24 months
Upper PBA Channel Regrading and Liner Installation (Ephemeral Pond)	10/2014	10/2016	24 months
LC AA Debris Removal and Soil Removals	12/2013	02/2015	14 months
Plant Entrance AA Soil Removal	12/2015	11/2016	11 months
Floodplain Soil Removals and BMP Construction	02/2016	03/2016	1 month
Plant Site ET Cover Installation	09/2015	11/2016	15 months
Stabilization and Drainage Improvements - PBA Plant Slopes	09/2016	11/2016	2 months
Stabilization - West Plant Slopes (adjacent to BNSF property)	09/2016	11/2016	2 months
East Property Category II Storage Area Erosion Control Layers	01/2017	12/2017	12 months
Boneyard ET Cover	01/2017	12/2017	12 months
Cell 4 Top Deck ET Cover	03/2026	06/2026	3 months
Operation and Maintenance of GHB	12/2015	12/2045	360 months
Groundwater Monitoring of PRBs	12/2015	12/2045	360 months
Groundwater Monitoring of WCUs	12/2015	12/2045	360 months
Groundwater Monitoring of Soil Covers (Category II Material Storage, Fines Pile, & Plant Site)	12/2015	12/2045	360 months

Implementation Schedule	RAP Worksheet 6.0 WS6.0 - Page 2 of 2		
	ID No.: SWR No. 31235		Report Date: August 2016

Groundwater monitoring for PMZ	12/2015	12/2045	360 months
Monitoring and maintenance of East Mountain Stormwater Gabions	12/2015	12/2045	360 months
Stormwater monitoring	12/2015	12/2045	360 months

List the proposed schedule for report submittals. Add additional lines if more reports than listed will be needed to complete the response action.

Reports	Submittal date
Soil Response Action Completion Report (RACR)	December 31, 2016
Response Effectiveness Report (RAER)	
RAER Submittal Number 1	December 31, 2019
RAER Submittal Number 2	December 31, 2022
RAER Submittal Number 3	December 31, 2025
RAER Submittal Number 4	December 31, 2028
RAER Submittal Number 5	December 31, 2031
RAER Submittal Number 6	December 31, 2034
RAER Submittal Number 7	December 31, 2037
RAER Submittal Number 8	December 31, 2040
RAER Submittal Number 9	December 31, 2043
Groundwater RACR	December 31, 2046
Post-Response Action Care Report (PRACR)	
PRACR Submittal Number 1	December 31, 2047
PRACR Submittal Number 2	December 31, 2048
PRACR Submittal Number 3	December 31, 2049
PRACR Submittal Number 4	December 31, 2050
PRACR Submittal Number 5	December 31, 2051
PRACR Submittal Number 6	December 31, 2052
PRACR Submittal Number 7	December 31, 2053
PRACR Submittal Number 8	December 31, 2054
PRACR Submittal Number 9	December 31, 2055
PRACR Submittal Number 10	December 31, 2056